

No Till Drill Calibration 2024 Soybeans

150000	Seeds per Acre	
3246	Seeds per Pound	
46.21072089	Pounds per Acre	
90%	Percent Germination	
0.415896488	Amount of seed ungerminated	
46.62661738	Actual plant per Acre	
200	Test Run Distance feet	
15	Width of Drill feet	
3000	square feet	
0.068870523	Acres	
0.00573921	Acres per Seed Tube (15" rows)	
0.267599962	lbs per seed tube per 200 ft calibration run	
<u>121.4903827</u>	Grams	
Calibration Runs		
Changes (if any)	Grams per Run	Drill / Cup Settings
	83.1	18.5 D setting (2nd from top)
	92.4 / 92.9	19
	93.8 / 89.9	19
	85.8 / 92.6	
	92.2 / 90.2	21
	91.0 / 98.5	21.5
	103.2 / 99.8	23
	118.1 / 117.5	25
	123 / 120.2	
	121.6 / 120.8	
	124.3 / 117	
	121.6 / 118	