

No Till Drill Calibration 2024 Sorghum

80000	Seeds per Acre	
7.04846E-05	Seeds per Pound	
6.4	Pounds per Acre	
90%	Percent Germination	
0.0576	Amount of seed ungerminated	
6.4576	Actual plant per Acre	
200	Test Run Distance feet	
15	Width of Drill feet	
3000	square feet	
0.068870523	Acres	
0.00573921	Acres per Seed Tube (15" rows)	
0.037061524	lbs per seed tube per 200 ft calibration run	
16.82593205	Grams	
Calibration Runs		
Changes (if any)	Grams per Run	Drill / Cup Settings
	20.3 / 18.6	8.5
	23.6 / 25.7	
	23.7 / 23.1	8
	22.9 / 22.3	
	21.1 / 21.9	7
	18.7 / 20.1	
	19.4 / 20.8	
	18.7 / 19.1	6.5
	18.5 / 16.5	
	18.2 / 16.4	6.75
	17.8 / 16.2	7
	16.1 / 15.0	
	17.0 / 15.5	7.5
	16.9 / 15.9	
	15.9 / 18.5	8
	18.4 / 17.1	
	16.7 / 18.3	
	19.0 / 18.6	8.5

Was going slower in the start of calibration so that may be the change

Last Run = 19.6 / 18.3