Gandy

Triple Super Phospate Calibration

155	Target Rate (lbs/A)	
4	Speed (MPH)	
21120	Feet/ Hour	
352	Feet / Minute	
10560	Square Feet over total boom length	
0.242424242	Acres covered in 1 minute	
0.015151515	Acres covered by 1 deflector in 1 minute at calibration speed.	
2.348484848	Pounds per 1 minute Calibration run	
1066.212121	Grams per Calibration run	
Calibration Runs		
Changes (if any)	Weight (grams)	CFR
66 density	979.2	.0155
	975.5	
65 density	985.6	
Fowling 148 lb/A	963.9	

Gandy

Triple Super Phospate Calibration

200	Target Rate (lbs/A)	
3	Speed (MPH)	
15840	Feet/ Hour	
264	Feet / Minute	
7920	Square Feet over total boom length	
0.181818182	Acres covered in 1 minute	
0.011363636	Acres covered by 1 deflector in 1 minute at calibration speed.	
2.272727273	Pounds per 1 minute Calibration run	
1031.818182	Grams per Calibration run	
Calibration Runs		
Changes (if any)	Weight (grams)	CFR
66 lbs/cu ft	965.7	0.0160
reading 203 lbs/A	996.0	
	982.9 5% off	
reading 200	982.1	0.0155
	981.8	
switch bucket to 155 lbs/A	975.0	
	983.1	
reads 190	981.4	0.0150
reads 191	978.0	